GOVERNMENT OF INDIA
SURFACE TRANSPORT
LOK SABHA

STARRED QUESTION NO:48
ANSWERED ON:28.02.2000
ROAD PROJECTS FOR NORTH EASTERN STATES .
BHIM PRASAD DAHAL

Will the Minister of SURFACE TRANSPORT be pleased to state:

(a) whether a number of projects regarding the widening of the National Highways (NHs), declaration of new NHs, extension of National Highways and linking of National Highways are under execution in the North-Eastern States including Sikkim;

(b) if so, the details thereof, State-wise; and

(c) the present status of each of such project and the time schedule for its completion?

Answer

MINISTER OF SURFACE TRANSPORT
(SHRI RAJNATH SINGH)
(a) to (c) Statement giving details of ongoing works of widening the National Highways in North Eastern States including Sikkim islaid on the Table of the House.
STATEMENT REFERRED TO IN REPLY TO THE LOK SABHA STARRED QUESTION NO.48 FOR 28.02.2000 ASKED BY BHIM DAHAL REGARDING ROAD PROJECTS FOR NORTH-EASTERN STATES.

A.Projects of widening of National Highways executed by State PWD`s

S. No.	NH No.	Reach	Sanctioned cost Rs.lakh on 1.12.99	Status as Physical %age	Status as Financial Rs.lakh	Target date of completion
		ASSAM				
1	31B	Km.2.10 to 8.00	426.60	62	10.32	30.09.2000
2	31B	Km. 9.00 to 12.00	258.25	22	2.42	30.09.2000
3	37	Km.46.00 to 47.00	30.79	10	0.22	31.03.2000
4	52	Km.20.00 to 21.00	49.96	0	0.00	31.03.2000
		Total	765.60		12.96	
		MANIPUR				
5	39	Km.385 -90	92.30	50	63.07	30.06.2000
6	39	Km.371.15 -380	160.40	90	132.27	31.03.2000
7	39	Km.390.0 -400	278.10	45	75.00	31.12.2001
8	39	Km.410.86 -430.40	964.18	0	0.00	31.03.2003
9	39	Km.400/0 to 407/0	239.86	0	0.00	31.03.2003
10	39	Km.311/0 to 314/0	415.66	0	0.00	31.03.2003
11	39	Km.314/0 to 317/6	431.62	0	0.00	31.03.2003
		Total	2582.12		270.34	

MEGHALAYA

12 51 Km.65-85 1308.76 12 296.27 31.03.2002
excluding
Km.77-79
& Km.83-85
13 40 Km. 10-21 426.70 80 440.50 31.03.2000

14 40 Km. 22.05 356.75 60 266.84 31.03.2000
-29.90
15 40 Km.102.068 325.50 0 0.00 31.03.2003
-104.475
Total: 2417.71 1003.61

NAGALAND

16 36 Km.2.00 49.94 100 39.27 Completed
to 3.00 in 12/99
17 36 Km.3.00 48.78 100 20.71 Completed
to 4.50 in 12/99
18 61 Km. 1.00 387.60 80 123.14 30.06.2000
to 6.00
Total 486.32 183.12

Total:(18 No.) 6251.75 1470.03

B. Projects of widening of National Highways executed by
Border Roads Orgainisation

S.NO NH No. Reach Sanctioned Status as Target date
cost Rs Lakhs on 31.12.99 of completion

Physical Financial
%age Rs.lakh

ARUNACHAL PRADESH
19 52A Km.0-10 771.00 90 704.00 31.03.2001

ASSAM

20 53 Badarpur-Jiribam Road
i) Km.3.2-28.46 347.00
ii)Km.30.58-44.56 535.00
Total: 882.00 55 483.00 31.03.2002

MANIPUR

21	53	Jiribam-Imphal Road i) Km.3.22-96 & Km.101.0-122.2 ii)Km.96.0-101.0 iii)Km.186.48-221.14	3133.00 212.00 2586.00			
		Total:	5931.00	35	2174.00	31.03.2002

MIZORAM

22	54	Silchar-Aizawl i) Km.0-70	1187.00	75	942.00	31.03.2001

TRIPURA

23	44	Km.2.7 -120.0	3974.00	80	3302.00	31.03.2001
		Total:(5 No.)	12745.00		7605.00	

Grand Total:(23 No.)			18996.75		9075.03	